

TEMPORARY FENCING FOR UTILITY INSTALLATION BY OTHERS.

PAVEMENT REMOVAL AND RESTORATION WORK WITHIN THIS AREA MUST BE COMPLETED AS WEEKEND WORK (FRIDAY 4PM - MONDAY 7AM). UTILIZE M-MIX CONCRETE FOR RESTORATION WORK. COORDINATE CLOSURE WITH OWNER'S PROJECT REPRESENTATIVE.

SIDEWALK CLOSED AHEAD
←

USB DETOUR
→

USB DETOUR
→

USB DETOUR
←

USB DETOUR
←

SIDEWALK CLOSED TO THRU TRAFFIC
→
CROSS HERE

USB DETOUR (ARROW TO SOUTH)

SIDEWALK CLOSED AHEAD
←
CROSS HERE

USB DETOUR (ARROW TO EAST)
SIDEWALK CLOSED SIGN AGAINST FENCE

SIDEWALK CLOSED SIGN ON NORTH FENCE.
USB DETOUR TO SOUTH

UNIVERSITY SERVICES BUILDING
↑

UNIVERSITY SERVICES BUILDING

Phase 1 of USB sidewalk replacement starting Tuesday 3/11/25.
Remove trees and old walk, install new temporary sidewalk.

ADA route during phase 1 of USB sidewalk replacement.


REMOVE TREES AND INSTALL SIDEWALK PRIOR TO CLOSURE OF NORTH/SOUTH SIDEWALK TO UNIVERSITY SERVICES BUILDING.

5" TEMPORARY PCC SIDEWALK.

INSTALL PERMANENT 5" PCC PAVEMENT PRIOR TO CLOSURE OF EAST/WEST CURB RAMP TO MAINTAIN ACCESS TO CENTRAL STORES.

PROVIDE INTERIOR BUILDING SIGNAGE FOR EGRESS OUT OF EAST DOOR OF THE MADISON STREET SERVICES BUILDING WHILE MAIN ENTRANCE IS CLOSED DUE TO CONSTRUCTION ACTIVITIES.

- LEGEND**
- CHAINLINK CONSTRUCTION FENCE. SEE DETAIL 2/C3.11.
 - CONSTRUCTION WORK AREA
 - ▨ TEMPORARY CONSTRUCTION WORK AREA. SEE DETAIL 2/C3.11.
 - - - MAINTAIN PEDESTRIAN PATHWAY
 - ▤ 5" PCC PAVEMENT
 - ▧ ROADWAY PAVEMENT
 - TRAFFIC CONTROL SIGN (TYPE AS INDICATED)



PLAN - TRAFFIC CONTROL

IF THIS DRAWING IS NOT 24"x36" IT IS NOT TO SCALE

FILE NAME: A:\work\Draw\212023\Utility_Services_Facility\Utility_Services_Facility_Construct_Facility.rvt
PLOT DATE: 7/26/2024 8:58:07 AM

IOWA
CMBA ARCHITECTS
319 SW 5TH STREET, SUITE 102
DES MOINES, IA 50309
(P) 515.244.2111



DATE: **10/04/24**
PROJECT: **0957801**

TRAFFIC CONTROL

0957801 UTILITY SERVICES FACILITY - CONSTRUCT FACILITY
UNIVERSITY OF IOWA
640 S MADISON ST, IOWA CITY, IA

SHEET
C2.01