

Paving Panel Replacement Locations





Paving Panel Replacement Location 1

College of Nursing

Schedule:

11th-14th
6pm start on 11th
off at 3am on the 14th



Scope:



- Traffic control set up
- Demo and concrete haul off
- Epoxy bars/place rebar
- Pour concrete and finish
- Tar Joints, Striping and Landscaping Fixes
- Traffic control pick up

Material:

- 4.5 cubic yards Concrete approx. (8")(3-4 hour hot mix)
- rebar depending on drawings
- Traffic Delineators
- Traffic Control signage

Paving Panel Replacement Location 2 College of Public Health

Schedule: 11th-14th
6pm start on 11th
off at 3am on the 14th



Scope:

- Traffic control set up
- Demo and concrete haul off
- Epoxy bars/place rebar
- Pour concrete and finish
- Install Expansion Joint
- Tar Joints and Striping Fixes
- Traffic control pick up


Material:

- 5 cubic yards Concrete approx. (8")(3-4 hour hot mix)
- rebar depending on drawings
- Traffic Control Cones
- Flags
- Traffic Control signage

Paving Panel Replacement Location 3 Newton Road Ramp

Schedule: 11th-14th
6pm start on 11th
off at 3am on the 14th

	Day 1 07.03	Day 2 07.07	Day 3 07.08	Day 4 07.09	Day 5 07.10	Day 6 07.11	Day 7 07.12	Day 8 07.13
Disruption Notice	◆					▮		
Traffic control set up						▮		
Demo and concrete haul off						▮		
Epoxy bars/place rebar							▮	
Pour concrete and finish							▮	
Tar Joints							▮	
Traffic control pick up								▮



→	Flow of Traffic
■	Panel Removal/Replacement
▲	Traffic Control Cones
—○—	Flags from Cone to Cone
◆	Road Work Ahead Signage

Scope:

- Traffic control set up
- Demo and concrete haul off
- Epoxy bars/place rebar
- Pour concrete and finish
- Tar Joints
- Traffic control pick up

Material:

- 5 cubic yards Concrete aprox. (8") (3-4 hour hot mix)
- rebar depending on drawings
- Traffic Control Cones
- Flags
- Traffic Control signage