

Road closed sign

Construction Fence

We will be straddling the steam tunnel with the outriggers. Outriggers and matts will be positioned to miss by 6' or more

Counter weight will remain inside the fence

Road closed sign

Delivery loads for picks

Crane
 Grove GMK6300L
 120.8' Main Boom
 Base: 100% Outriggers (28.5' x 27.8')
 Counterweight: 203,900 lbs
 49.7' Lift Radius (360°)
 Crane Capacity at 49.7' = 116,000 lbs

Load
 Total Load 85,000 lbs
 73% of capacity
 Sling Tension: 49,075 lbs

Not issued for construction. For pre-planning only.



Title	Lift Plan
Project	Catlett
Customer	MISC
Description	Cooling Towers and Chiller
Drawn By	Austin Lieurance 2/25/2026