

HRGreen.com

HRGreen

6' WIDE UTV ACCESS TO HANSEN FOOTBALL PERFORMANCE CENTER TRAINERS ENTRANCE TO REMAIN UNINTERRUPTED VIA SIDEWALK ACCESS FROM THE HANSEN CENTER MAIN ENTRANCE TO THE TRAINERS ENTRANCE DURING ALL CONSTRUCTION.

CONTACTOR SHALL NOTIFY OPERATOR ONE (1) WEEK IN ADVANCE OF CHANGE IN PARKING LOT CLOSURES.

ISOLATION OF 16" WATER MAIN IS REQUIRED TO COMPLETE PROPOSED 20" TRANSMISSION MAIN CONNECTION. CONTRACTOR SHALL COORDINATE WITH OPERATOR TO CLOSE 2", 4", AND 16" ISOLATION VALVES TO COMPLETE 20" TRANSMISSION MAIN CONNECTIONS AS SHOWN ON SHET C.207. OUTAGE OF EXISTING 16" WATER MAIN SHALL BE LINMITED TO 8 HOURS.

CONTRACTOR SHALL BE RESPONSIBLE FOR DEWATERING EXISTING 16" WATER MAIN FOR CONNECTION WITH NEW 20" MAIN. CONTRACTOR SHALL PROVIDE AND INSTALL TEMPORARY SECURITY FENCE AT EXTENTS OF CONSTRUCTION LIMITS FOR DURATION OF CONSTRUCTION IN CONFORMANCE WITH INTERNATIONAL BUILDING CODE. TEMPORARY FENCE SHOULD BE A MINIMUM OF 8' TALL CHAIN LINK FENCE. CONTRACTOR TO PROVIDE GATES WHERE IDENTIFIED ON DRAWINGS AND IN LOCATIONS NECESSARY TO ACCOMMODATE DELIVERY AND OTHER CONSTRUCTION VEHICLES. GATES SHALL BE SECURED AT NIGHT. PROVIDE OPERATOR AND ENGINEER WITH SET OF KEYS. PROVIDE SECURITY TO PROTECT WORK, EXISTING FACILITIES AND OPERATOR'S OPERATIONS FROM UNAUTHORIZED ENTRY, VANDALISM AND THEFT. COORDINATE SECURITY WITH OPERATOR'S SECURITY PROGRAM.

CLOSURE OF RECREATION BUILDING SIDEWALK SHALL BE LIMITED TO 2 WORKING DAYS FOR WATER MAIN INSTALLATION. RESTORE WITH GRANULAR BACKFILL AND ALLOW ACCESS. SIDEWALK CLOSURE FOR CONCRETE RESTORATION SHALL BE LIMITED TO 3

1.9 ATTACH TRAFFIC CONTROL SIGNS TO CONSTRUCTION FENCING TO PREVENT BLOCKING ADDITIONAL PARKING STALLS.

1.10 REFER TO SPECIFICATION 01 1000 FOR ADDITIONAL SEQUENCING REQUIREMENTS.

BID SET

BID PACKAGE #2B - WATER MAIN UNIVERSITY OF IOWA

SHEET NO. J.02

DRAWN BY:	BDB	JOB DATE:	2025	BAR IS ONE INCH ON OFFICIAL DRAWINGS.
APPROVED:	HDP	JOB NUMBER:	220140	0 A 1"
CAD DATE:	1/6/2025 9	:14:51 AM		IF NOT ONE INCH, ADJUST SCALE ACCORDINGLY.
CAD FILE:	J:\2022\220	140\CAD\Dwgs	- Bid Package	2B Water Main\J\J.02 PHASE

1	l	NO.	DATE	BY	REVISION DESCRIPTION
	ı				
.	ı				
		TRAFF	IC CONT	ROL F	PLAN.dwg